

Avenue L Reconstruction Project

UPDATE



PROJECT PARTICULARS

The Avenue L Reconstruction includes complete Concrete pavement reconstruction of Avenue L from 10th Street to 20th Street. This project includes spot repairs of water main and sanitary sewer and complete replacement of the storm sewer system prior to repaving operations.

CITY CONTACT

Travis Waterman, Public Works Dir.
City of Hawarden
1150 Central Avenue
Hawarden, IA 51023
Email: travisw@cityofhawarden.com
Phone: 712-551-2565
Cell: 712-551-7900

ENGINEER CONTACT

Dan Van Schepen, Project Engineer
dan.vanschepen@dgr.com
Office: 712-472-2531
Cell: 712-395-0534

Bryce Hunt, Resident Observer

bryce.hunt@dgr.com
Office: 712-472-2531
Cell: 712-470-4454

DGR Engineering

1302 S. Union Street
Rock Rapids, IA 51246

CONTRACTOR CONTACT

Jay Hartley, Project Manager
Hulstein Excavating, Inc.
147 175th Ave.
Edgerton, MN 56128
Email: jay@hulexinc.com
Office: 507-828-5977
Cell: 402-206-7133

Volume 1 | Issue 12 | July 14, 2023

RECENTLY COMPLETED:

- Storm Structures completed.
- Pavement removed from 10th to 11th Street.
- Began excavating excess dirt from 10th to 12th Street.

COMING UP THIS WEEK:

10th to 12th Street

- Subgrade Preparation.
- Install perforated subdrain.
- Install and compact gravel subbase.

12th to 16th Street

- Remove pavement.
- Subgrade preparation.
- Install perforated subdrain.
- Install and compact gravel subbase.

10th to 20th Street

- Hulstein Excavating will move trash/recycling cans from in front of houses to the side streets from completion and brought back to each house by the end of the next day.

COMING SOON:

- 16th to 20th Street will begin paving once 10th to 16th Street is closer to being covered with crushed concrete subbase.
- July 24th: Anticipated beginning of Mainline Concrete Paving starting at 16th Street moving North.
- Contact the City if you have an existing sprinkler system.
- Homeowners that would like additional concrete driveway/sidewalk replacement can email Hulstein Excavating, see Jay Hartley's information listed to the left.